Plumbing Estimate: Whole-House Repipe

Your Company Name
Street Address, City, ST ZIP
Phone | Email | License #

Estimate # 1001
Date
Valid Until

Prepared for: Customer Name
Job address: Street, City, ST ZIP

This template covers a full repipe of a 2,000 sq ft, 3-bedroom, 2-bathroom home. Existing galvanized or polybutylene supply lines are replaced with PEX. Drain lines are not included (supply side only).

Materials	Qty	Unit	Unit Cost	Total
PEX tubing (3/4" main lines)	150	ft	$1.25	$187.50
PEX tubing (1/2" branch lines)	300	ft	$0.85	$255.00
PEX manifold (hot and cold)	2	each	$85.00	$170.00
SharkBite/crimp fittings (assorted)	80	each	$3.50	$280.00
Ball valves (fixture shutoffs)	22	each	$8.00	$176.00
Main shut-off valve (3/4")	1	each	$35.00	$35.00
Pipe hangers and straps	1	lot	$75.00	$75.00
Copper stub-outs (fixture connections)	22	each	$6.00	$132.00
Escutcheons and cover plates	22	each	$2.50	$55.00
Pipe insulation (hot lines)	150	ft	$0.45	$67.50
Miscellaneous (teflon, solder, flux)	1	lot	$50.00	$50.00
Materials Subtotal				**$1,483.00**

Labor	Qty	Unit	Unit Cost	Total
Shut down and cap existing system	2	hours	$100.00	$200.00
Install manifolds at main	2	hours	$100.00	$200.00
Run new PEX lines (attic/crawl space)	16	hours	$100.00	$1,600.00
Connect fixtures (sinks, toilets, tubs)	8	hours	$100.00	$800.00
Install shut-off valves	3	hours	$100.00	$300.00
Pressure test system	1	hours	$100.00	$100.00
Helper/apprentice labor	20	hours	$45.00	$900.00
Labor Subtotal				**$4,100.00**

Other Costs	Qty	Unit	Unit Cost	Total
Permit and inspections	1	each	$300.00	$300.00
Drywall access patches (allowance)	1	lot	$400.00	$400.00
Haul-off old pipe	1	lot	$100.00	$100.00

Other Costs Subtotal				**$800.00**

Summary

Materials		$1,483.00
Labor		$4,100.00
Other Costs		$800.00
Direct Cost Subtotal		**$6,383.00**
Overhead	15.0%	$957.45
Profit (on direct cost + overhead)	15.0%	$1,101.07
TOTAL ESTIMATE		**$8,441.52**

Scope of work
[Describe the work included in this estimate.]

Exclusions
[List anything not included, such as permits, repairs to hidden conditions, or work by others.]

Timeline
Estimated [X] working days from start, weather and inspections permitting.

Payment terms
50% deposit at scheduling, 50% due at completion.

Warranty
1-year workmanship warranty. Manufacturer warranties apply to materials.

License and insurance
License #[number]. Insured by [carrier], policy #[number].

Customer signature: _____ Date: _____

Template by Projul · projul.com

Plumbing Estimate: New Construction Rough-In

Your Company Name
Street Address, City, ST ZIP
Phone | Email | License #

Estimate # 1001
Date
Valid Until

Prepared for: Customer Name
Job address: Street, City, ST ZIP

This template covers the plumbing rough-in for a 2,400 sq ft single-story home with 2.5 bathrooms, kitchen, laundry, and 2 hose bibs. Includes underground (slab) and above-slab rough-in. Finish trim is listed separately.

Underground Rough-In	Qty	Unit	Unit Cost	Total
PVC drain pipe (4" main)	60	ft	$3.50	$210.00
PVC drain pipe (3" branch)	80	ft	$2.75	$220.00
PVC drain pipe (2" branch)	60	ft	$1.75	$105.00
PVC vent pipe (2" and 3")	100	ft	$2.00	$200.00
PVC fittings (assorted)	1	lot	$250.00	$250.00
Closet flanges	3	each	$12.00	$36.00
Cleanouts	4	each	$15.00	$60.00
Water service line (1" PE, 50 ft to meter)	50	ft	$2.50	$125.00
Underground labor (layout, dig, install, test)	24	hours	$100.00	$2,400.00
Helper labor (underground)	16	hours	$45.00	$720.00
Underground Rough-In Subtotal				**$4,326.00**

Above-Slab Rough-In	Qty	Unit	Unit Cost	Total
PEX tubing (3/4" mains)	120	ft	$1.25	$150.00
PEX tubing (1/2" branches)	250	ft	$0.85	$212.50
PEX fittings and manifold	1	lot	$320.00	$320.00
Copper stub-outs	20	each	$6.00	$120.00
Ball valves (fixture shutoffs)	20	each	$8.00	$160.00
Pipe hangers and straps	1	lot	$90.00	$90.00
Gas line (CSST, water heater)	30	ft	$5.50	$165.00
Gas valve and fittings	1	lot	$45.00	$45.00
Water heater (50-gal gas, installed)	1	each	$1,400.00	$1,400.00
Tub/shower valves (rough)	3	each	$85.00	$255.00
Above-slab labor (install, test, inspect)	20	hours	$100.00	$2,000.00
Helper labor (above-slab)	14	hours	$45.00	$630.00
Above-Slab Rough-In Subtotal				**$5,547.50**

Finish Trim	Qty	Unit	Unit Cost	Total
Toilet sets (supply, wax ring, bolts)	3	each	$15.00	$45.00
Faucet connections (kitchen, 3 bath sinks)	4	each	$25.00	$100.00

Dishwasher connection	1	each	$35.00	$35.00
Washing machine box and valves	1	each	$45.00	$45.00
Hose bibs (frost-free)	2	each	$35.00	$70.00
Trim labor	8	hours	$100.00	$800.00
Finish Trim Subtotal				**$1,095.00**

Other Costs	Qty	Unit	Unit Cost	Total
Permit and inspections (3 inspections)	1	each	$450.00	$450.00
Material delivery	1	each	$75.00	$75.00
Other Costs Subtotal				**$525.00**

Summary

Underground Rough-In		$4,326.00
Above-Slab Rough-In		$5,547.50
Finish Trim		$1,095.00
Other Costs		$525.00
Direct Cost Subtotal		**$11,493.50**
Overhead	12.0%	$1,379.22
Profit (on direct cost + overhead)	12.0%	$1,544.73
TOTAL ESTIMATE		**$14,417.45**

Scope of work
[Describe the work included in this estimate.]

Exclusions
[List anything not included, such as permits, repairs to hidden conditions, or work by others.]

Timeline
Estimated [X] working days from start, weather and inspections permitting.

Payment terms
50% deposit at scheduling, 50% due at completion.

Warranty
1-year workmanship warranty. Manufacturer warranties apply to materials.

License and insurance
License #[number]. Insured by [carrier], policy #[number].

Customer signature: _____ Date: _____

Template by Projul · projul.com

Plumbing Estimate: Service Call

Your Company Name
Street Address, City, ST ZIP
Phone | Email | License #

Estimate # 1001
Date
Valid Until

Prepared for: Customer Name
Job address: Street, City, ST ZIP

This template covers a common residential service call: replacing a leaking water heater (50-gallon gas) and fixing a dripping kitchen faucet.

Water Heater Replacement	Qty	Unit	Unit Cost	Total
50-gallon gas water heater	1	each	$850.00	$850.00
Water heater pan	1	each	$25.00	$25.00
Flexible water connectors (pair)	1	set	$22.00	$22.00
Gas flex connector	1	each	$25.00	$25.00
T&P relief valve	1	each	$18.00	$18.00
Expansion tank	1	each	$45.00	$45.00
Vent pipe and fittings	1	lot	$35.00	$35.00
Pipe thread sealant and misc	1	lot	$10.00	$10.00
Labor (disconnect old, install new)	4	hours	$110.00	$440.00
Haul-off old unit	1	each	$50.00	$50.00
Water Heater Replacement Subtotal				**$1,520.00**

Kitchen Faucet Repair	Qty	Unit	Unit Cost	Total
Faucet cartridge/repair kit	1	each	$35.00	$35.00
Supply lines	2	each	$8.00	$16.00
Labor (diagnose and repair)	1	hour	$110.00	$110.00
Kitchen Faucet Repair Subtotal				**$161.00**

Other Costs	Qty	Unit	Unit Cost	Total
Permit (water heater)	1	each	$150.00	$150.00
Trip/truck charge	1	each	$75.00	$75.00
Other Costs Subtotal				**$225.00**

Summary

Water Heater Replacement	$1,520.00
Kitchen Faucet Repair	$161.00

Other Costs		$225.00
Direct Cost Subtotal		**$1,906.00**
Overhead	15.0%	$285.90
Profit (on direct cost + overhead)	18.0%	$394.54
TOTAL ESTIMATE		**$2,586.44**

Scope of work
[Describe the work included in this estimate.]

Exclusions
[List anything not included, such as permits, repairs to hidden conditions, or work by others.]

Timeline
Estimated [X] working days from start, weather and inspections permitting.

Payment terms
50% deposit at scheduling, 50% due at completion.

Warranty
1-year workmanship warranty. Manufacturer warranties apply to materials.

License and insurance
License #[number]. Insured by [carrier], policy #[number].

Customer signature: _____ Date: _____

Template by Projul · projul.com